## Approved For Release <u>20</u>01/03/02 : CIA-RDP78-04133A000100120012-5

## MONTH OF Hovember 195 3

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

	date when work will commence.			_
ATSPEC	Project Title:		Location:	STAT
	Contractor:		dp.co-ti	*********
		3050	Allotment No.: 4442-40-001	Market Special Control of the Special Control
	Date of Commencement: 11 August	1903	Scheduled Completion Date: 30	Sept. 1953
	Authority for construction (identification of instrument authorizing work):			
	MU action DD/I = 195 = 53, Dated 13 April 1953			
	Brief description of work involved: Construction of anterma field and power cable.  Percent completed in various branches of work:			
	Concrete, cement work	9/6	Hardware	% %
	Structural steel	76	Painting, glazing	9/0
	Masonry	96	Plumbing	%
	Carpentry, millwork	%	Heating, ventilating	96
	Roofing, waterproofing	%	Electrical	7/8
	Sheet metal	1 %	Electric fixtures	%
	Lath, plaster, acoustic	%	Approach work	9,
	Insulation	40	Other	%
	Antenna system Coaxial cable	95% 95%	77 Power cable	% 48
	Totals:			
	Amount of contract, including additions and deductions \$44.908.60			
	Value of work completed to a			
	Value of materials on site			
	Value of materials in storage			
	Total value of completed work and materials 30.313.			313.17
	Total of partial payments to 30 November 195 3 27,281.85			281.85
	31 December			
	31 De Claride L			
			77.0	

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120012-5

See opposite side for instructions.

(Signature)

## Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120012-5

- l. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

. . .